

Test Table – Sun levels			
Test Data	Expected Result	Actual Result	Pass
Low room light	sunLevel = 0	sunLevel = 0	Yes
High room light	sunLevel = 0	sunLevel = 0	Yes
Indirect sunlight	sunLevel <= 1	lightLevel = 0	Yes
Direct sunlight	sunLevel > 0	sunLevel = 4	Yes
Cloudy sunlight	0 < sunLevel < 5	sunLevel = 2	Yes

Test Table – Heat Indices			
Test Data	Expected Result	Actual Result	Pass
23 C room, ~50% humidity	heatIndex = ~73 F	heatIndex = 75 F	Yes
50% humidity, far from heat lamp	heatIndex > 75 F	heatIndex = 84 F	Yes
50% humidity, close to heat lamp	heatIndex > 85 F	heatIndex = 96 F	Yes
Finger over sensor	Unknown	heatIndex = 91 F	N/A

Test Table – Actuators			
Test Data	Expected Result	Actual Result	Pass
heatIndex = 75 F	Green neopixels	Green neopixels	Yes
heatIndex = 81 F	Yellow neopixels	Yellow neopixels	Yes
heatIndex = 91 F	Orange neopixels	Orange neopixels	Yes
heatIndex = 104 F	Orange-red neopixels	Orange-red neopixels	Yes
heatIndex = 126 F	Red neopixels, buzzer on	Red neopixels, buzzer on	Yes